Owner: Engineering		SUBTL SR2-3xIT racks 20kW-Power	SR2N03020PAA1
Author: Michael Gmerek	Vertiv Co.	Redundancy	-SUBTL
Date: 4/1/2024		SmartRow 2 Submittal	Rev B

## Contents

Contents	1
SmartRow 2 Site Planning Guide	2
Interconnection Guide (ICG)	3
SmartRow 2 600mm IT Rack Outline	30
SmartRow 2 PMC Basic Outline	31
SmartRow 2 PMC Components	32
SmartRow 2 Row Cooling w Plenum Outline	34
SmartRow 2 PMU Detail	35
SmartRow 2 Cable Trough 300mm Outline	37
SmartRow 2 Cable Trough 600mm Outline	38
SmartRow 2 Assembly Scope of Work	39

## Smart Row 2 Site Planning Datasheet (208V, 3 phase, 4 wire + PE)

Configuration Number	Part Number	Max Row Capacity (kW)	IT Racks per Row	Capacity per Rack (kW)	Cooling Units per Row	pdu count	Main Input Breaker Size <sup>6</sup>	Per Condenser Breaker Size	Per Condenser Dry Weight kg (lbs)	Row Dimensions (L x H x D) mm (in)7	Row Weight kg (lbs)	Min. Staging Area m2 (ft2)
1	SR2N02010NAA1	10	2	5	1	2	100A	N/A <sup>5</sup>	60 (132.3)	2100 (82.7) x 2271 (107) x 1400 (55.2)	1463 (3227)	14.41 (155.2)
2	SR2N02010PAA1	10	2	5	1	4	100A	N/A <sup>5</sup>	60 (132.3)	2100 (82.7) x 2271 (107) x 1400 (55.2)	1491 (3288)	14.99 (161.4)
3	SR2N02010FAA1	10	2	5	2	4	100A	N/A <sup>5</sup>	60 (132.3)	2400 (94.5) x 2271 (107) x 1400 (55.2)	2112 (4656)	17.67 (190.2)
4	SR2N03010NAA1	10	3	3	1	3	100A	N/A <sup>5</sup>	60 (132.3)	2700 (106.3) x 2271 (107) x 1400 (55.2)	1633 (3601)	15.76 (169.7)
5	SR2N03010PAA1	10	3	3	1	6	100A	N/A <sup>5</sup>	60 (132.3)	2700 (106.3) x 2271 (107) x 1400 (55.2)	1675 (3694)	16.34 (175.9)
6	SR2N03010FAA1	10	3	3	2	6	100A	N/A <sup>5</sup>	60 (132.3)	3000 (118.2) x 2271 (107) x 1400 (55.2)	2296 (5061)	19.02 (204.8)
7	SR2N03020NAA1	20	3	6	1	3	175A	15A	118 (260.2)	2700 (106.3) x 2271 (107) x 1400 (55.2)	1863 (4108)	18.46 (198.8)
8	SR2N03020PAA1	20	3	6	1	6	175A	15A	118 (260.2)	2700 (106.3) x 2271 (107) x 1400 (55.2)	1905 (4201)	20.51 (220.8)
9	SR2N03020FAA1	20	3	6	2	6	175A	15A	118 (260.2)	3000 (118.2) x 2271 (107) x 1400 (55.2)	2526 (5568)	24.42 (262.9)
10	SR2N04020NAA1	20	4	5	1	4	175A	15A	118 (260.2)	3300 (130) x 2271 (107) x 1400 (55.2)	2033 (4483)	19.81 (213.3)
11	SR2N04020PAA1	20	4	5	1	8	175A	15A	118 (260.2)	3300 (130) x 2271 (107) x 1400 (55.2)	2089 (4607)	21.86 (235.3)
12	SR2N04020FAA1	20	4	5	2	8	175A	15A	118 (260.2)	3600 (141.8) x 2271 (107) x 1400 (55.2)	2710 (5974)	25.77 (277.4)
13	SR2N05020NAA1	20	5	4	1	5	175A	15A	118 (260.2)	3900 (153.6) x 2271 (107) x 1400 (55.2)	2203 (4858)	21.16 (227.8)
14	SR2N05020PAA1	20	5	4	1	10	175A	15A	118 (260.2)	3900 (153.6) x 2271 (107) x 1400 (55.2)	2273 (5012)	23.21 (249.9)
15	SR2N05020FAA1	20	5	4	2	10	175A	15A	118 (260.2)	4200 (165.4) x 2271 (107) x 1400 (55.2)	2894 (6380)	27.12 (292)

FORM NO. DPN004659 REV - A

В

- 1. System Environmental Conditions: Indoors, 41 °F to 104 °F (5 °C to 40 °C), RH to 80% with Max dew point of 82.4 °F (28 °C)

  2. Floor surface must be level and continuous (expansion joints sealed, raised floor tile gaps sealed, no floor drains, etc).

  3. No building sprinkler head should be within 19.7 in (0.5 m).

  4. Install in accordance with national and local electrical codes

- 5. 10kW condenser power is sourced from the indoor unit
- Cable Sizing: 100A = 3 AWG; 175A = 2/0 AWG
   Row Dimensions do not include necessary space needed for access including per ADA or local codes.

SHEET NO. CO. NO.	DESIGNED BY:	2 200 JESTI VERDUP CORPORATION COMPEDENTIA, MAD PROPRETARY ALL RIGHTS RESERVED VERTI MAD THE VERTI LOCO ARE TRANSCHANGE OR RESISTEDE TRANSCHANGE OF VERTIT RIGHUP CORPORATION IN THE SOCIALIST (AND THE INFORMATION CONTINUED AND THE SOCIALIST OF BEBREFOT OF VERTIT PRODUC CORPORATIONS AND THE SOCIALIST FOR EBBREFOT OF VERTIT PRODUC CORPORATIONS AND THE SOCIALIST OF THE BEBREFOT OF VERTIT PRODUC CORPORATIONS AND THE SOCIALIST OF THE SOCIALIST OF BEBREFOT OF VERTIT PRODUC CORPORATIONS AND THE SOCIALIST OF BEBREFOT OF VERTIT PRODUC CORPORATIONS AND THE SOCIALIST OF BEBREFOT OF VERTIT PRODUC CORPORATIONS AND THE SOCIALIST CONTINUED AND THE SOCIAL	DWG. NO.	ST REV.)	<b>A</b> V=D=0/
		TITLE			<b>VERTIV</b>
REF DWG.	APPROVED BY:	Smart Row 2 Site Planning Datasheet (208V, 3 phase, 4 wire + PE)	REVISION	505 N. CLEVELAND AVE WESTERVILLE, OHIO 43081	

2

Α

# Vertiv Row Solution

Knowledge to Build Optimized Infrastructure Solutions



"Vertiv™ SmartRow™ 2": 3x IT Rack 20kW



Row IT Load Capacity: 20 kW Power Redundancy UPS: Yes Power Redundancy rPDU: Yes Cooling Redundancy: No

Dimensions: Length: 8.86 ft Depth: 4.6 ft Height: 7.38 ft

SHEET NO THE SECRETARY OF THE MORE AND THE PROFILED THE THE SECRETARY OF THE SECRET 1 / 27 Nilesh Patil CHANGE NO.

DWG NO. SR2N03020PAA1

505 N. CLEVELAND

DATE (LATEST REV.)

PAGE DESCRIPTION: 1- Title page / cover sheet Jakub Fencl

TITLE / DESCRIPTION: "Vertiv™ SmartRow™ 2": 3x IT Rack 20kW

	0		1	2	3		4		5	6		7		8		9	1
	Tab	ole of conte	ents														
Α		Page			Pa	ge description											
	=vRov	w/1		Title page / cover sheet	e / cover sheet												
	=vRov	w/2		Table of contents : =vRow	=vRow/1 - =vRow+Thermal/13												
	=vRov	w/3		Structure identifier overvie	V							*		-			
	=vRov	w/4		vRow Front View													
	=vRov	w/4.a		vRow Top View													
	=vRov	w/4.b		SR2 Components View													
	=vRov	w/5		One Line PMC Power Distri	oution												
В	=vRov	w/5.a		One Line Diagram Thermal													
	=vRov	w/6		Part List Vertiv Supplied	art List Vertiv Supplied												
	=vRov	w/6.a		Part List Vertiv Supplied	art List Vertiv Supplied												
	=vRov	w/7		Part List Customer Supplied	I												
	=vRov	w/8		Cable overview : =vRow+F	MC-PMU-W104 - =vRow+T	nermal-WA1											
	=vRov	w/8.a		Cable overview : =vRow+1	: =vRow+Thermal-WB1 - =vRow+Rack2-W201												
	=vRov	w/8.b		Cable overview : =vRow+F	ack2-W210 - =vRow+Rack	2-W211											
	=vRov	w+PMC/9		PMU Power Distribution													
С	=vRov	w+PMC/9.a		Power Distribution													
	=vRov	w+PMC/9.b		GXT5 20k-A								*					
	=vRov	w+PMC/9.c		GXT5 20k-B	XT5 20k-B												
	=vRov	w+PMC/9.d		Rack Transfer Switch													
	=vRov	w+PMC/9.e		Emergency Fan Control								-			-		
	=vRov	w+PMC/9.f		RDU501													
	=vRov	w+PMC/9.g		PMC Logic	MC Logic												
	=vRov	w+PMC/9.h		POE Switch	OE Switch												
D	=vRov	w+Rack1/10.a		IT Rack 1	F Rack 1												
	=vRov	w+Rack2/11		IT Rack 2													
	=vRov	w+Rack3/12		IT Rack 3	IT Rack 3												
	=vRov	w+Thermal/13		Thermal CRV1 & Condense	r1												
_																	
Е																	
SHEE	T NO.	27	DRAWN BY:	1 1 5 12	© 2020 VERTIV GROUP CORPORATION CONFI THIS DOCUMENT (AND THE INFORMATION IT	ENTIAL AND PROPRIETARY, A	ALL RIGHTS RESERVED.VERTIV	AND THE VERTIV LOGO A	RE TRADEMARKS OR REGIS	STERED TRADEMARKS OF VERTIV GROUP O	CORPORATION DWG	NO. SRON	JU3U3Ubv	Δ1 Γ			
CHAN	2 / 2 NGE NO.	2/	APPROVED BY:	ilesh Patil	ALL INFORMATION CONTAINED HEREIN IN DISPOSE OF SAME, DIRECTLY OR INDIRECT	TRICTEST CONFIDENCE AND V	WILL NOT COPY, RETRANSMIT VRITTEN PERMISSION OF VERT	JUSE (EXCEPT SOLELY FOR	THE BENEFIT OF VERTIV	GROUP CORPORATION), SELL, LEND, OR C	OTHERWISE	E (LATEST REV.)		11		VED	TIL
			J	akub Fencl	TITLE / DESCRIPTION:	TM C		-			REVI	ISION:	505 N. CLE	VELAND		VER	1 I V
PAGE DESCRIPTION: 2- Table of contents : =vRow/1 - =vRow+Thermal/13			"Vertiv™ SmartRow™ 2": 3x IT Rack 20kW						В	AVE WESTE OH 43	ERVILLE 1081	- •					

Full designation	Structure description	This document is intended to provide guida
Function designation		qualified electrical installer. The installer, or are responsible for adhering to all applicable
=vRow		electrical codes, regulations, laws, and star
+PMC	UPS, Network Switch, FC Controller, PMU	in this document is intended to conflict the  Vertiv is not responsible for any failure to c
+Rack1	vRack 1	In addition, nothing in this document is into
+Rack2	vRack 2	with the applicable product manuals, instal or other product documentation, which do
+Rack3	vRack 3	precedence over this design document.
+Thermal	Thermal Components and Condenser	You are responsible for adhering to guidant appropriate product documentation, but for some such documents are accessible here:
		Before installing, connecting to supply or significant the provided safety and regulatory statemer. This system represents a functional unit of and the installer, owner, and end user are responsible for its proper operation.
		<b>NARNING</b>
		and electric shock hazard.

TITLE / DESCRIPTION:

ended to provide guidance to a staller. The installer, owner, and end user adhering to all applicable building and ulations, laws, and standards, and nothing ntended to conflict therewith. ible for any failure to conform therewith. in this document is intended to conflict product manuals, installation guides, cumentation, which documents take design document. for adhering to guidance in the documentation, but for your convenience,



nnecting to supply or start operation, please review and regulatory statements. nts a functional unit of an IT infrastructure solution, mer, and end user are roper operation.

ard. iry or death. , please review the provided nts.

alified personnel.

© 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETARY, ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE HOPOMATION IT CONTAINS) ARE THE PROPERTY OF VERTIV GROUP CORPORATION BY ACCEPTING IT INTO YOUR POSSESSION, YOU AGREE THAT YOU WILL KEEP THIS DOCUMENT AND ALL INFORMATION CONTAINED HERSET IN STRICTES TOORISDECK AND WILL NO COPY, RETRANSHITIJASE (EXCEPTING THE DEBETT OF VERTIV GROUP CORPORATION), SELL END, OR OTHERWISE DISPOSE OF SAME, DIRECTLY OR INDIRECTLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IMPORTANT UPON REQUEST.

"Vertiv™ SmartRow™ 2": 3x IT Rack 20kW

DWG NO. SR2N03020PAA1

DATE (LATEST REV.)

505 N. CLEVELAND



DRAWN BY:

APPROVED BY


Nilesh Patil


Jakub Fencl


SHEET NO.


CHANGE NO.


3 / 27











	0	1 2	3	4	5	6	7	8 9
	VERTIV Supplie	ed Cable & Parts	list					
Δ	Device Designation Schematic / position	Device Function	Design	ation				SKU Number
	+PMC-EFC +PMC/9.e.0:A	Emergency Fan Contro	I PDU rPDU, S	witched Unit Level Monitoring	VP53100			
	+PMC-MBC-A +PMC/9.b.4:A	GXT5 20 kW MBC-A		T5 20 kW 208 V 60 Hz 2 Pha L14-30R, optinal 1x PD2 POD		VMBC-20KMVRT4U _		
	+PMC-MBC-A-POD1 +PMC/9.b.7:A	POD PD2-103		Output Distribution /20R T-Slot and 4x L6-30R				PD2-103
	+PMC-MBC-B +PMC/9.c.4:A	GXT5 20 kW MBC-B		T5 20 kW 208 V 60 Hz 2 Pha L14-30R, optinal 1x PD2 POD				VMBC-20KMVRT4U _
В	+PMC-MBC-B-POD2 +PMC/9.c.7:A	POD PD2-103		Output Distribution /20R T-Slot and 4x L6-30R				PD2-103
	+PMC-PMC_THD1 +PMC/9.f.8:A	PMC THD	T2 temp	perature sensor for CRV with	3m cable			191793G1
	+PMC-PMU +PMC/9.0:A	20kW PMC		R2-New designed PMC for NA 00w, HMI, SmartLock x2, THI			d x1)	MSR2-NP2DS2G22
	+PMC-POE Switch +PMC/9.h.1:B	POE Switch	POE Sw	POE Switch for Smart Aisle or Smart Row NAM Solutions				POESwitch24Port
	+PMC-RDU501 +PMC/9.f.0:A	RDU501 Controller	Liebert	RDU501 Intelligent Infrastruc	cture Management Solution			RDU501
С	+PMC-RTS +PMC/9.d.1:B	Rack Transfer Switch		ack Transfer Switch Basic Up IA L6-30R, 10ft / 3m power c		•		VA1N3100
	+PMC-UPS-A +PMC/9.b.1:A	GXT5 20 kW UPS-A		T5 20 kW 208 V 60 Hz 2 Phas h integrated Batteries	ses			GXT5-20KMVRT11UXLN
	+PMC-UPS-A-Network_card +PMC/9.b.1:C	RDU101	Networl	Card for UPS GXT5	RDU101			
	+PMC-UPS-B +PMC/9.c.1:A	GXT5 20 kW UPS-B	UPS GXT5 20 kW 208 V 60 Hz 2 Phases 11U with integrated Batteries					GXT5-20KMVRT11UXLN
D	+PMC-UPS-B-Network_card +PMC/9.c.1:C	RDU101	Networl	Card for UPS GXT5	RDU101			
	+Rack1-PDU1A +Rack1/10.a.2:A	PDU for Rack 1		Ionitored Outlet Level EC, 30, mbination C13/C19, (12) NEM	VP6N3010			
	+Rack1-PDU1B +Rack1/10.a.2:B	PDU for Rack1		Ionitored Outlet Level EC, 30, mbination C13/C19, (12) NEN			Coat	VP6N3010
	+Rack2-PDU2A +Rack2/11.2:A	PDU for Rack 2		Ionitored Outlet Level EC, 30, mbination C13/C19, (12) NEM			Coat	VP6N3010
	+Rack2-PDU2B +Rack2/11.2:B	PDU for Rack2		Ionitored Outlet Level EC, 30, mbination C13/C19, (12) NEN			Coat	VP6N3010
Е	+Rack3-PDU3A +Rack3/12.2:A	PDU for Rack 3		rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, Black Powder Coat				VP6N3010
	+Rack3-PDU3B +Rack3/12.2:B	PDU for Rack3	'	Ionitored Outlet Level EC, 30, mbination C13/C19, (12) NEN	VP6N3010			
SHEET N	10.	DRAWN BY:	© 2020 VERTIV GROUP CORPORATION CONFIDENTIAL THIS DOCUMENT (AND THE INFORMATION IT CONTAIN	AND PROPRIETARY. ALL RIGHTS RESERVED. VERTIV AN	ND THE VERTIV LOGO ARE TRADEMARKS OR REGIST	ERED TRADEMARKS OF VERTIV GROUP CORPORATION	DWG NO. CRON	IN3N2NPAA1 _
CHANGE	9 / 27 NO. A	Nilesh Patil  APPROVED BY:	ALL INFORMATION CONTAINED HEREIN IN STRICTES DISPOSE OF SAME, DIRECTLY OR INDIRECTLY, WITH	OUT THE EXPRESS WRITTEN PERMISSION OF VERTIL IMMEDIATELY UPO	SE (EXCEPT SOLELY FOR THE BENEFIT OF VERTIV G GROUP CORPORATION, AND THIS DOCUMENT SHAL	ROUP CORPORATION), SELL, LEND, OR OTHERWISE L BE RETURNED TO VERTIV GROUP CORPORATION	DATE (LATEST REV.)	
	SCRIPTION: 6- Part List Vertiv S	Jakub Fencl	TITLE / DESCRIPTION: "Vertiv	™ SmartRow™ 2": 3x IT Ra	ack 20kW		REVISION:	505 N. CLEVELAND AVE WESTERVILLE OH 43081  VERTIV  M  VERTIV  M

	0	1 2	3		4	5	6		7	8		9	
		ed Cable & Parts	list										
А	Device Designation Schematic / position	Device Function		Designation						SKU Number			
	+Thermal-CR019-1 +Thermal/13.0:A	Thermal Indoor Unit		CRV Indoor unit 19k	W 208V 3P/60Hz - No	reheat, no humidific	cation			CR019RA1Y	7-SR2		
	+Thermal-Condenser1 +Thermal/13.6:D	Thermal Outdoor Unit	t	Condenser 19kW - C	Outdoor unit 208V-3P/	60Hz - outdoor ambi	ent 110F			MCM040E1	/D-SR2		
В													
С													
_													
ט													
Е													
SHEE	ET NO.	DRAWN BY:	© 2020 VERTIV GROUP CORPORATION	CONFIDENTIAL AND PROPRIETARY, ALL	RIGHTS RESERVED VERTIV AND THE VE OF VERTIV GROUP CORPORATION BY AC	RTIV LOGO ARE TRADEMARKS OR REG	STERED TRADEMARKS OF VERTIV GI	ROUP CORPORATION DWG NO.	CD3NU3U3U	ΔΛΛ1			
G.:	10 / 27	Nilesh Patil	ALL INFORMATION CONTAINED HERE DISPOSE OF SAME, DIRECTLY OR INI	EIN IN STRICTEST CONFIDENCE AND WI DIRECTLY, WITHOUT THE EXPRESS WRI	ITTEN PERMISSION OF VERTIV GROUP O	RPORATION, AND THIS DOCUMENT S	GROUP CORPORATION), SELL, LENG HALL BE RETURNED TO VERTIV GROU	), UK UTHERWISE	TEST REV.)	, 1, 1			
CHAI	NGE NO.	APPROVED BY:  Jakub Fencl	TITLE / DESCRIPTION:		IMMEDIATELY UPON REQUE	ST.				CLEVELANG.		<b>VER</b>	$    V_{\scriptscriptstyle{TM}}  $
PAGE	E DESCRIPTION: 6.a- Part List Vertiv	Supplied	711LL / DESCRIPTION.	"Vertiv™ SmartRov	w™ 2": 3x IT Rack 2	OkW		REVISION	AVE W	CLEVELAND /ESTERVILLE H 43081	••		

	0	1 2	3 4	5	6	7		8	9
	Customer Su	pplied Cable & Par	ts list		·				
A	Device Designation Schematic / position	Designation			Description				
	+Thermal-WA1 +Thermal/13.3:D	Communications Cable 2 Wires+Shield min. 0			Com Cable betwe	en CRV/Con	denser		
	+Thermal-WB1 +Thermal/13.4:E	Communications Cable 2 Wires+Shield min. 0			Com Cable betwe	en CRV/Con	denser		
В									
С									
D									
Е									
SHEF	T NO.	DRAWN BY:	© 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETARY, ALL RIGHTS RESERVED. VERTITHS DOCUMENT (AND THE INFORMATION IT CONTAINS) ARE THE PROPRIETY OF VERTIV GROUP CORPC	V AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARK	S OF VERTIV GROUP CORPORATION	DWG NO. CDONIO	20200441	<u>_</u>	
	11 / 27 IGE NO.	Nilesh Patil  APPROVED BY:	DISPOSE OF SAME, DIRECTLY OR INDIRECTLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VEH	RTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED T	LON, SELE, LEND, OR OTTERWISE	DATE (LATEST REV.)	DUZUPAA1		\/ <b>C</b> DT!\/
		Jakub Fencl	TITLE / DESCRIPTION:	Y UPON REQUEST.		REVISION:	505 N. CLEVELAND		<b>VERTIV</b> <sub>M</sub>
PAGE	DESCRIPTION: 7- Part List Cus	tomer Supplied	"Vertiv™ SmartRow™ 2": 3x IT	Rack 20kW		В	AVE WESTERVILLE OH 43081	• •	

Cable overview Cross-section Cable type **Function text Device tag** Conductors Length (m) (AWG) Communication cable +PMC-PMU-W104 1.7 PMU to 4DI SPD communication network cable 1 +PMC-PMU-W105 1.8 PMU to RDU501 COM3 meter communication network cable 1 +PMC-PMU LED Control-W102 1.8 PMU to RDU501 D02 Control Red Light Cable 1 PMU to RDU501 DO1 Strobe siren control cable +PMC-PMU\_LED\_Control-W103 1 0.9 PMC to RDU501 COM1 intelligent door lock front door com. cable +PMC-W101 1 4DI to RDU501 Sensor2 SPD Communication Network Cable +PMC-W106 1 0.3 PMC to RDU501\_ COM1 intelligent door lock rear door com. cable +PMC-W107 0.9 1 RDU501 COM2 to HMI communication cable +PMC-W108 0.8 1 +PMC-W109 0.7 PMC to RDU501 to PMC cabinet THD communication cable 1 FC to Switch communication cable +PMC-W114 1 0.8 PDU to Switch communication cable +Rack1-W115 3.5 1 3 PDU1A to PDU1B communication cable +Rack1-W116 1 3 PDU2A to PDU2B communication cable +Rack2-W116 1 3 PDU2B to PDU3A communication cable +Rack3-W116 1 +Thermal-W110 1 3.5 CRV1 to Switch communication cable +Thermal-W401 3.5 Smoke1 to CRV-Door microswitch cable 1 Emergency fan to FC PMC Emergency fan to FC controller cable +PMC-W229 3 18 1.5 3 18 4.5 Rack1 Emergency fan to FC controller cable +Rack1-W213 Rack2 Emergency fan to FC controller cable +Rack2-W213 3 18 4.5 Rack3 Emergency fan to FC controller cable +Rack3-W214 3 18 5.5 Front door light cascade PMC to Rack1 front door LED light power cable +PMC-PMU LED Control-W216 4 20 1 RACK1 to RACK2 front door LED light cascade cable +Rack1-W216 4 20 0.75 RACK2 to RACK3 front door LED light cascade cable +Rack2-W217 4 20 0.75 20 Front door microswitch cascade PMC to RACK1 front door microswitch cascade cable +PMC-PMU LED Control-W218 2 0.75 RACK1 to RACK2 front door microswitch cascade cable +Rack2-W218 2 20 0.75 RACK2 to RACK3 front door microswitch cascade cable +Rack3-W220 2 20 0.75 Interconnection CRV/Condenser Communication CR019/Condenser1 +Thermal-WA1 20 Please note: Always when "conductor" = 1, or "Cross-section" is empty, it represents a network/communication cable. © 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETIARY, ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT SHELL SHELL SHELL AND ALL INFORMATION IT SHELL SHELL SHELL AND ALL INFORMATION IT SHELL S SHEET NO. DRAWN BY: 12 / 27 Nilesh Patil CHANGE NO. APPROVED BY Jakub Fencl TITLE / DESCRIPTION: REVISION: 505 N. CLEVELAND PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 3x IT Rack 20kW 8- Cable overview: =vRow+PMC-PMU-W104 -AVE WESTERVILLE

=vRow+Thermal-WA1

Cable overview Cross-section Cable type **Function text Device tag** Conductors Length (m) (AWG) Interconnection CRV/Condenser +Thermal-WB1 2 18 Heat Rejection Interlock PMU to PMC rear door LED light power cable +PMC-PMU LED Control-W14 2 20 1.25 Power cable 20 1.75 PMU to PMC front door LED light power cable +PMC-PMU LED Control-W16 2 +PMC-PMU\_LED Control-W18 20 1.25 PMU to PMC front door microswitch power cable +PMC-PMU LED Control-W19 2 20 PMU to PMC rear door microswitch power cable 1.25 PMU to MBC-A power cable +PMC-W01 1 1.3 PMU to MBC-B power cable +PMC-W02 4 0.7 1 MBC-A to PMU power cable +PMC-W03 3 6 0.8 MBC-B to PMU power cable +PMC-W04 3 6 0.8 MBC-A to UPS-A power cable (UPS-A input) +PMC-W05 4 2 0.3 MBC-B to UPS-B power cable (UPS-B input) +PMC-W06 4 2 0.3 UPS-A to MBC-A power cable (UPS-A output) +PMC-W07 4 2 0.3 +PMC-W08 4 UPS-B to MBC-B power cable (UPS-B output) 2 0.3 4 1.83 PMU to CRV019-1 power cable +PMC-W11 6 PMU to PMC intelligent door lock power cable +PMC-W13 2 22 0.8 2 22 PMU to HMI power cable +PMC-W15 2.2 2 PMC to Rack1 rear door LED light power cable +PMC-PMU LED Control-W225 20 1 Rear door light cascade 2 20 0.75 RACK1 to RACK2 rear door LED light cascade cable +Rack1-W225 RACK2 to RACK3 rear door LED light cascade cable +Rack2-W226 2 20 0.75 Rear door microswitch cascade PMC to RACK1 rear door microswitch cascade cable +PMC-PMU LED Control-W221 2 20 0.75 RACK1 to RACK2 rear door microswitch cascade cable +Rack2-W221 2 20 0.75 RACK2 to RACK3 rear door microswitch cascade cable +Rack3-W223 2 20 0.75 Smart door lock cascade PMC to Rack1 power cascade cables +PMC-W201 2 22 0.85 PMC to RACK1 communication cascade cables +PMC-W210 1 0.85 RACK1 to RACK2 power cascade cables +Rack1-W201 2 22 0.85 RACK1 to RACK2 communication cascade cables +Rack1-W210 1 0.85 RACK2 to RACK3 power cascade cables +Rack2-W201 22 0.85 Please note: Always when "conductor" = 1, or "Cross-section" is empty, it represents a network/communication cable. © 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETIARY, ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT SHELL SHELL SHELL AND ALL INFORMATION IT SHELL SHELL SHELL AND ALL INFORMATION IT SHELL S SHEET NO. DRAWN BY: 13 / 27 Nilesh Patil CHANGE NO. APPROVED BY Jakub Fencl TITLE / DESCRIPTION: REVISION: 505 N. CLEVELAND PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 3x IT Rack 20kW 8.a- Cable overview: =vRow+Thermal-WB1 -AVE WESTERVILLE

=vRow+Rack2-W201

(AWG) Smart door lock cascade RACK2 to RACK3 communication cascade cables +Rack2-W210 1 0.85 RACK3 to CRV019-1 power cascade cables +Rack3-W202 2 22 0.85 +Rack3-W209 1 0.85 RACK3 to CRV019-1 communication cascade cables THD cascading +PMC-W212 0.85 PMC to RACK1 Cascade Cable 1 RACK1 to RACK2 Cascade Cable +Rack1-W212 1 0.85 RACK2 to RACK3 Cascade Cable +Rack2-W211 1 0.85 Please note: Always when "conductor" = 1, or "Cross-section" is empty, it represents a network/communication cable. © 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETIARY. ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE INFORMATION IT CONTAINS) ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND AGREE THAT YOU WILL KEEP THIS DOCUMENT AND ALL INFORMATION IT CONTAINS ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT SHICKETS CONTINUENCE AND ALL INFORMATION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIVE GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIVE GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIVE GROUP CORPORATION AND THE VERTIVE GROUP CORPORATION AND THE VERTIVE GROUP CORPORATION AND THE VERTIVE GR DRAWN BY: SHEET NO. 14 / 27 Nilesh Patil CHANGE NO. APPROVED BY: Jakub Fencl TITLE / DESCRIPTION: REVISION: 505 N. CLEVELAND PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 3x IT Rack 20kW 8.b- Cable overview: =vRow+Rack2-W210 -AVE WESTERVILLE =vRow+Rack2-W211

**Device tag** 

**Function text** 


Cross-section


Length (m)


Conductors


Cable overview


Cable type
































































## **SCOPE OF WORK**

#### **SmartRow2 Assembly**

#### **SERVICE SUMMARY**

Feature	Detail
On-Site Service	Site trip(s) within the 48 contiguous states. Visit(s) to be scheduled by the customer between 7 am-5 pm, Monday-Friday (excluding weekends & national holidays).
Customer Support	Includes access to the Customer Resolution Center (1-800-543-2378) and the Vertiv Customer Services Network Online Internet portal for extent of product warranty.
Consolidation	The SmartRow2 includes numerous shippable units (typically pallets or boxes) that originate from multiple factories and suppliers. Vertiv consolidates these items into a single customer shipment and reduces the likelihood of shippable units being lost at the customer site. This benefits the customer by relieving the burden of keeping track of multiple partial shipments.
Inside Delivery	Vertiv Service will move the shippable units from the delivery truck to the Staging Area. Vertiv Services will unpackage the shippable units and remove/dispose of the packaging material so that it is ready for assembly. Vertiv will verify that all material on the sales order has been received.
Project Management	Included with Consolidation and Inside Delivery. Vertiv will assign a project manager for the project. The Project Manager will supervise the Consolidation and Inside Delivery Process and communicate hardware shipment schedules with the customer.
Assembly	SmartRow2 is assembled onsite by Vertiv factory-trained and authorized technicians equipped with Vertiv Proprietary tools and software. Vertiv CEs and Vertiv Partners are the only approved OEM service providers for Vertiv products. These technicians are supervised by a Site Manager who also gathers site-specific requirements like safety and work procedures
Factory Startup	Warranty inspection and startup validates the warranty and initializes the warranty coverage period

### **SERVICE PERFORMED**

#### **Consolidated Shipment**

Shippable units may be available at time of order or built-to-order with a lead time. Vertiv safely stores these items in-warehouse until the customer is ready to receive the SmartRow2 in a single shipment

#### **Inside Delivery**

Vertiv Services will deliver the shippable units from the delivery truck to the Staging Area. Vertiv Services will unpackage the shippable units and remove/dispose of the packaging material so that it is ready for assembly. Vertiv will verify that all material has been received.

Change order option:

There must be an appropriate loading dock with continuous, level floor from the dock to the staging area. If the shippable
units must be moved up/down stairs, the customer must provide a suitable elevator, or charges for special rigging will be
incurred. If the customer does not have an appropriate loading dock, nominal charges may/may-not apply for a lift-truck
delivery.



Scope of Work | Vertiv Commissioning

Rev: 08/30/2022

Page 3 of 3



#### **Project Management**

Vertiv will assign a project manager and a site manager for the project.

The Project Manager will supervise the Consolidation and Inside Delivery Process and communicate schedules with the customer.

The Site Manager will supervise the assembly, startup, warranty inspection and turn over the SmartRow2 to the customer

#### Site-Specific Requirements

All personnel will be available for up to two hours per week for Site Access, Safety Training and other site-specific requirements Change Order Option:

Vertiv can quote a price for additional man-hours if 2 hours per week is insufficient

#### **Assembly**

There shall be continuous, level floor between the Staging Area and the Installation Location so that heavy items can be moved via casters/pallet jacks.

Change Order Option:

• If there is not continuous level floor, the customer must provide or pay for any necessary lift/rigging equipment.

#### Vertiv PMC, including RDU501 SmartRow2 Controller/Display

Vertiv will position, level, and bay together the PMC as described in the submittal documents.

The customer is responsible for providing primary electrical power to the PMC.

Vertiv will program and configure the SmartRow2 RDU501 controller/display. This includes setting IP addresses so that the customer can monitor the system status remotely

Change Order Option:

 Vertiv will quote IP addressing of equipment on the customer network, but this would be done by other personnel and scheduled separately. This is outside the scope of SmartRow2 assembly.

#### Vertiv IT Rack(s)

Vertiv will position, level, and bay together the Vertiv IT Racks as described in the submittal documents.

Vertiv will not populate racks with customer IT gear, including blanking panels, servers, shelves, etc.

The customer must define addressing conventions (1,2,3,4, right-to-left or left-to-right) prior to start of work.

#### Cable Trays

Vertiv will install the SmartRow2 cable trays that are included with the SmartRow2 solution as described in the submittal documents

#### Liebert® CRV's, Temperature Sensors, Modbus cables, and associated Plenums

Vertiv will position and level the Liebert® CRV and attach the associated plenums to provide cooling to the SmartRow2.

Vertiv will connect the necessary temperature sensors.

The customer is responsible for piping and primary power to the CRV along with connecting CANBus cable between the CRV and heat rejection. All specific requirements (such as piping traps and proper electrical grounding) for correct product installation are detailed in the product installation manual.

After the SmartRow2 is assembled and the Liebert® CRV is piped and powered by the customer in accordance with the product installation manual, Vertiv will perform a factory warranty inspection along with the rest of the SmartRow2

## Liebert® MC / CCD Condensers for Liebert® CRV's

VERTIV.

Scope of Work | Vertiv Commissioning

Avocent® Chloride® Liebert® NetSure™ Trellis™

Rev: 08/30/2022

Page 3 of 3

© 2022 Vertiv Group Corp. All rights reserved. Vertiv™ and the Vertiv logo are trademarks or registered trademarks of Vertiv Group Corp. All other names and logos referred to are trade names, trademarks or registered trademarks of their respective owners. While every precaution has been taken to ensure accuracy and completeness here, Vertiv Group Corp. assumes no responsibility, and disclaims all liability, for damages resulting from use of this information or for any errors or omissions. Specifications, rebates and other promotional offers are subject to change at Vertiv's sole discretion upon notice.



#### **Project Management**

The customer is responsible for installing the associated heat rejection. This includes primary power, CANBus communication wire, piping, refrigerant charging, and all other tasks in the Installation Manual. Any/all penetration points in the walls/ceilings/floors for any wiring or piping are also the customer's responsibility.

#### **Rack PDUs**

Vertiv will install and connect all rack PDUs (if applicable) including GXT5 power extensions (if applicable) as described in the submittal documents

#### Liebert® GXT5 Single Phase UPS's

Vertiv will install and connect all Liebert® GXT5 UPS's and connect power within the PMC cabinet and output to the PDUs as described in the submittal documents.

Additionally, Vertiv will install ancillary equipment such as Maintenance bypass and PD2-103 cabling and connectors if not already preinstalled.

After the SmartRow2 is assembled and Primary Power to the SmartRow2 is provided by the customer, Vertiv will perform factory startup of all GXT5 equipment along with the rest of the SmartRow2

#### **Switch**

Vertiv will install and connect the switch within the PMC cabinet. as described in the submittal documents

#### Firmware Updates

Vertiv will update firmware of any/all units to the current revision level. Shippable units are sourced globally and firmware evolves as products may be in stock with prior revisions

#### Wiring

Vertiv will run all necessary wiring for power and communication between cabinets as part of assembly. This includes setting IP/DIP switch settings for proper communication between the device and the PMC

#### Accessories

The SmartRow2 is available with lights, door locks/sensors, temperature sensors that Vertiv will connect and install.

Services associated with cameras are sold separately and out-of-scope for the SmartRow2 Assembly

#### **RDU Monitor SmartRow2 mobile application**

Services associated with the RDU Monitor SmartRow2 mobile applications are quoted separately and out-of-scope for SmartRow2 assembly

#### **ASSUMPTIONS AND CLARIFICATIONS**

- Vertiv start-up validates product warranty.
- Defects or damage resulting from installation not performed by Vertiv are not covered.
- Parts and Labor coverage is in accordance with Product Warranty. If a modified warranty is purchased, terms default to that specific package.
- Any customer site visit is limited to eight (8) hours per visit. Any time beyond forty (40) hours/wk or eight (8) hrs/day or additional Startup visits will be billed separately.



Scope of Work | Vertiv Commissioning

Avocent® Chloride® Liebert® NetSure™ Trellis™

Rev: 08/30/2022

Page 3 of 3

© 2022 Vertiv Group Corp. All rights reserved. Vertiv<sup>™</sup> and the Vertiv logo are trademarks or registered trademarks of Vertiv Group Corp. All other names and logos referred to are trade names, trademarks or registered trademarks of their respective owners. While every precaution has been taken to ensure accuracy and completeness here, Vertiv Group Corp. assumes no responsibility, and disclaims all liability, for damages resulting from use of this information or for any errors or omissions. Specifications, rebates and other promotional offers are subject to change at Vertiv's sole discretion upon notice.



- Expenses incurred due to delays that are beyond the control of Vertiv may be billed at cost.
- Startup visit must be scheduled confirmation of proper installation (if Vertiv not involved with installation).
- This pricing excludes any load bank testing. This can also be quoted separately if required.
- Pricing excludes activities associated with 3<sup>rd</sup> party commissioning
- Pricing excludes any type of circuit breaker NEMA testing. This can also be quoted separately if required.
- Customer/Installing contractor is responsible for providing elevated access as necessary.
- Any additional requests beyond the scope of this document will be billed separately by Vertiv.
- Vertiv will not perform physical changes to the site building (such as drilling holes, etc.)

#### **CUSTOMER RESPONSIBILITIES**

In order to provide timely, accurate and thorough execution of the services described herein, Vertiv requests the following:

- Point of Contact: Provide an authorized point of contact(s), specific for the scope of work, for scheduling and coordination purposes.
- Scheduling: Make dates available for scheduling service. All visits must be requested 4 weeks in advance for assembly and 10
  days for startup/warranty-inspection of need by contacting the Vertiv Project Manager. Site must be available for 5 consecutive
  business days. Customer may choose to pay for premium time if weekend work is necessary.
- Site Access: Prior to time of scheduled work, provide site access including any customer required escort, security clearance, safety training and badging for Vertiv personnel.
- Equipment Access: Convenient access to the equipment covered by the Scope of Work. Prior to scheduled time of work, notify Vertiv personnel of any special requirements for equipment access including lifts, ladders, etc.
- Shutdown: Service may require shutdown of load to ensure electrical connection integrity.
- Notification: If for any reason the work cannot be performed during scheduled time, notify Vertiv personnel 24-hours prior to scheduled event.
- Provide Method of Procedure (MOP) requirements/ templates, and required review period(s)

## **TERMS AND CONDITIONS**

Subject to all Terms & Conditions as noted in the Vertiv Terms & Conditions or the terms of a Master Agreement between the parties, if any, shall apply.

