Owner: Engineering		SUBTL SR2-5xIT racks 20kW- Power and	SR2N05020FAA1
Author: Tomáš Krech	Vertiv Co.	Cooling Redundancy	-SUBTL
Date: 4/4/2024		SmartRow 2 Submittal	Rev B

## Contents

Contents	
SmartRow 2 Site Planning Guide	2
Interconnection Guide (ICG)	.3
SmartRow 2 600mm IT Rack Outline	36
SmartRow 2 PMC Basic Outline	37
SmartRow 2 PMC Components	38
SmartRow 2 Row Cooling w Plenum Outline	40
SmartRow 2 PMU Detail	41
SmartRow 2 Cable Trough 300mm Outline	43
SmartRow 2 Cable Trough 600mm Outline	44
SmartRow 2 Assembly Scope of Work	4!

## Smart Row 2 Site Planning Datasheet (208V, 3 phase, 4 wire + PE)

	Configuration Number	Part Number	Max Row Capacity (kW)					Main Input Breaker Size <sup>6</sup>	. A I O CONTROLLOR I C		Row Dimensions (L x H x D) mm (in)7	Row Weight kg (lbs)	Min. Staging Area m2 (ft2)
	1	SR2N02010NAA1	10	2	5	1	2	100A	N/A <sup>5</sup>	60 (132.3)	2100 (82.7) x 2271 (107) x 1400 (55.2)	1463 (3227)	14.41 (155.2)
	2	SR2N02010PAA1	10	2	5	1	4	100A	N/A <sup>5</sup>	60 (132.3)	2100 (82.7) x 2271 (107) x 1400 (55.2)	1491 (3288)	14.99 (161.4)
	3	SR2N02010FAA1	10	2	5	2	4	100A	N/A <sup>5</sup>	60 (132.3)	2400 (94.5) x 2271 (107) x 1400 (55.2)	2112 (4656)	17.67 (190.2)
	4	SR2N03010NAA1	10	3	3	1	3	100A	N/A <sup>5</sup>	60 (132.3)	2700 (106.3) x 2271 (107) x 1400 (55.2)	1633 (3601)	15.76 (169.7)
	5	SR2N03010PAA1	10	3	3	1	6	100A	N/A <sup>5</sup>	60 (132.3)	2700 (106.3) x 2271 (107) x 1400 (55.2)	1675 (3694)	16.34 (175.9)
	6	SR2N03010FAA1	10	3	3	2	6	100A	N/A <sup>5</sup>	60 (132.3)	3000 (118.2) x 2271 (107) x 1400 (55.2)	2296 (5061)	19.02 (204.8)
	7	SR2N03020NAA1	20	3	6	1	3	175A	15A	118 (260.2)	2700 (106.3) x 2271 (107) x 1400 (55.2)	1863 (4108)	18.46 (198.8)
	8	SR2N03020PAA1	20	3	6	1	6	175A	15A	118 (260.2)	2700 (106.3) x 2271 (107) x 1400 (55.2)	1905 (4201)	20.51 (220.8)
	9	SR2N03020FAA1	20	3	6	2	6	175A	15A	118 (260.2)	3000 (118.2) x 2271 (107) x 1400 (55.2)	2526 (5568)	24.42 (262.9)
	10	SR2N04020NAA1	20	4	5	1	4	175A	15A	118 (260.2)	3300 (130) x 2271 (107) x 1400 (55.2)	2033 (4483)	19.81 (213.3)
	11	SR2N04020PAA1	20	4	5	1	8	175A	15A	118 (260.2)	3300 (130) x 2271 (107) x 1400 (55.2)	2089 (4607)	21.86 (235.3)
•	12	SR2N04020FAA1	20	4	5	2	8	175A	15A	118 (260.2)	3600 (141.8) x 2271 (107) x 1400 (55.2)	2710 (5974)	25.77 (277.4)
	13	SR2N05020NAA1	20	5	4	1	5	175A	15A	118 (260.2)	3900 (153.6) x 2271 (107) x 1400 (55.2)	2203 (4858)	21.16 (227.8)
	14	SR2N05020PAA1	20	5	4	1	10	175A	15A	118 (260.2)	3900 (153.6) x 2271 (107) x 1400 (55.2)	2273 (5012)	23.21 (249.9)
	15	SR2N05020FAA1	20	5	4	2	10	175A	15A	118 (260.2)	4200 (165.4) x 2271 (107) x 1400 (55.2)	2894 (6380)	27.12 (292)

В

- 1. System Environmental Conditions: Indoors, 41 °F to 104 °F (5 °C to 40 °C), RH to 80% with Max dew point of 82.4 °F (28 °C)
  2. Floor surface must be level and continuous (expansion joints sealed, raised floor tile gaps sealed, no floor drains, etc).
  3. No building sprinkler head should be within 19.7 in (0.5 m).
  4. Install in accordance with national and local electrical codes

2

- 5. 10kW condenser power is sourced from the indoor unit
- Cable Sizing: 100A = 3 AWG; 175A = 2/0 AWG
   Row Dimensions do not include necessary space needed for access including per ADA or local codes.

SHEET NO.	DRAWN BY:  DESIGNED BY:	2.20 (ERF) GRADE CORPORATION CONFEDERIAL AND RECORDERATE ALL ROSTIN RESIDENCE WITH AND THE VERTIVE ACCOUNT AND THE TRANSMISSION OF CONTROL OF CONFEDERATION AND THE TRANSMISSION OF CONTROL OF CONFEDERATION AND THE TRANSMISSION OF CONTROL OF CO	DWG. NO.	PT DDA	
		TIME			VERTIV.
REF DWG.	APPROVED BY:	Smart Row 2 Site Planning Datasheet (208V, 3 phase, 4 wire + PE)	REVISION	505 N. CLEVELAND AVE WESTERVILLE, OHIO 43081	

FORM NO. DPN004659 REV - A

1

В


Α

# Vertiv Row Solution

Knowledge to Build Optimized Infrastructure Solutions



"Vertiv™ SmartRow™ 2": 5x IT Rack 20kW



Row IT Load Capacity: 20 kW Power Redundancy UPS: Yes Power Redundancy rPDU: Yes Cooling Redundancy: Yes

Dimensions: Length: 13.78 ft Depth: 4.6 ft Height: 7.38 ft

SHEET NO 1/33 Nilesh Patil CHANGE NO.

DWG NO. SR2N05020FAA1 DATE (LATEST REV.)

505 N. CLEVELAND



TITLE / DESCRIPTION:

"Vertiv™ SmartRow™ 2": 5x IT Rack 20kW

PAGE DESCRIPTION: 1- Title page / cover sheet Jakub Fencl

Table of contents Page Page description =vRow/1 Title page / cover sheet =vRow/2 Table of contents: =vRow/1 - =vRow+Thermal/16 =vRow/3 Structure identifier overview =vRow/4 vRow Front View =vRow/4.a vRow Top View =vRow/4.b SR2 Components View =vRow/5 One Line PMC Power Distribution-1 =vRow/5.a One Line PMC Power Distribution-2 =vRow/5.b One Line Diagram Thermal =vRow/6 Part List Vertiv Supplied =vRow/6.a Part List Vertiv Supplied =vRow/7 Part List Customer Supplied =vRow/8 Cable overview: =vRow+Thermal-W4 - =vRow+PMC-PMU LED Control-W216 =vRow/8.a Cable overview: =vRow+Rack1-W215 - =vRow+PMC-W12 =vRow/8.b Cable overview: =vRow+PMC-W13 - =vRow+Thermal-W207 =vRow/8.c Cable overview: =vRow+PMC-W212 - =vRow+Thermal-W121 =vRow+PMC/9 PMU Power Distribution =vRow+PMC/9.a Power Distribution =vRow+PMC/9.b GXT5 20k-A =vRow+PMC/9.c GXT5 20k-B =vRow+PMC/9.d Rack Transfer Switch =vRow+PMC/9.e **Emergency Fan Control** =vRow+PMC/9.f RDU501 =vRow+PMC/9.g PMC Logic =vRow+PMC/9.h POE Switch IT Rack 1\_Extender PDU Power Distribution =vRow+Rack1/10 IT Rack 1 =vRow+Rack1/10.a =vRow+Rack2/11 IT Rack 2 =vRow+Rack3/12 IT Rack 3 =vRow+Rack4/13 IT Rack 4 =vRow+Rack5/14 IT Rack 5 Thermal CRV1 & Condenser1 =vRow+Thermal/15 =vRow+Thermal/16 Thermal CRV2 & Condenser2 © 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETARY, ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT SHELL SHE CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IN MEDICALLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IN MEDICALLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION TO THE CLATEST REV.) SHEET NO. DRAWN BY: Nilesh Patil 2 / 33 CHANGE NO. APPROVED BY Jakub Fencl TITLE / DESCRIPTION: REVISION: 505 N. CLEVELAND PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 5x IT Rack 20kW 2- Table of contents: =vRow/1 - =vRow+Thermal/16 AVE WESTERVILLE


^		Full designation		Structure description	This document is intended to provide guidan	nce to a					
		Function designation			qualified electrical installer. The installer, ow	ner, and e					
		=vRow			are responsible for adhering to all applicable building and electrical codes, regulations, laws, and standards, and nothing						
		+PMC	UPS, Network Switch,	FC Controller, PMU	in this document is intended to conflict there	ewith.	-				
		+Rack1	vRack 1		Vertiv is not responsible for any failure to co In addition, nothing in this document is inter						
		+Rack2	vRack 2		with the applicable product manuals, installa	ation guide	S,				
		+Rack3	vRack 3		or other product documentation, which docu precedence over this design document.	ıments tak	e				
В		+Rack4	vRack 4		You are responsible for adhering to guidance						
		+Rack5	vRack 5		appropriate product documentation, but for some such documents are accessible here:	your conve	enience,				
		+Thermal	Thermal Components a	and Condenser							
C					Before installing, connecting to supply or stathe provided safety and regulatory statemen. This system represents a functional unit of a and the installer, owner, and end user are responsible for its proper operation.	nts.					
D											
					RNING ectric shock hazard. use serious injury or death.						
Е		В	efore installi	• •	start operation, please review	the p	rovided				
					ılatory Statements.	-					
			Ele		arried out by qualified personn	el.					
SHEE	T NO.	3 / 33 DRAWN BY:	Nilesh Patil	© 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETARY, ALL RIGHTS RESERVED.VE THIS DOCUMENT (AND THE INFORMATION IT CONTAINS) ARE THE PROPERTY OF VERTIV GROUP CO ALL INFORMATION CONTAINED HEREIN IN STRICTEST CONTIDENCE AND WILL NOT COPY, RETRAN	RTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION PROPARTION BY ACCEPTING IT INTO YOUR POSSESSION, YOU AGREE THAT YOU WILL KEEP THIS DOCUMENT AND SMITI,D.E. (EXCEPT SOLE), TRO THE BENETIF OF VERTIV GROUP CORPORATION), SELL, LEND, OR OTHERWISE VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION.		N05020FAA1				
CHAI	NGE NO	D. APPROVED BY:	lakub Fencl	DISPOSE OF SAME, DIRECTLY OR INDIRECTLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF IMMEDIAT TITLE / DESCRIPTION:	VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION TELY UPON REQUEST.	DATE (LATEST REV		M	VERTIV		
PAGE	DESC	RIPTION: 3- Structure identifier overview		"Vertiv™ SmartRow™ 2": 5x I	T Rack 20kW	REVISION: B	505 N. CLEVELAND AVE WESTERVILLE OH 43081				


Please note:

Structure description

Structure identifier overview

Full designation





### **SR2 Main Components** Centralized Infrastructure Management: Racks with Containment: 9-inch Touchscreen Panel: Enables central management of all intelligent EIA310 19-inch rack system coupled with User-friendly display enables easy equipment and IT devices within the system. tempered glass door enables fully enclosed access to system running status & Reading & data are consolidated into single system design. Allows focused cooling in IT condition. platform. environment **Precision Cooling:** Row-based solution designed to provide maximum cooling in a compact footprint. Cooling modulation enables cooling on demand and quickly adapts to load fluctuation. Electronic Lock: Enables rack level security and access log is recorded intelligently. Supports local & remote door authorization. Power Management & Distribution: Pre-assembled & pre-integrated switchboard with surge protection. **Power Protection:** On-line double conversion UPS with unity power factor ensures clean power feeding to critical IT equipment. **Environmental Sensor: Power Management & Protection Emergency Ventilation:** Report critical environmental Activates automatically in the Thermal Management information and alarm notification. event of overheating or cooling Ensure IT equipment is kept in desired Management & Monitoring unit failure. condition. SHEET NO DWG NO. SR2N05020FAA1 6/33 Nilesh Patil DATE (LATEST REV.) Jakub Fencl TITLE / DESCRIPTION: PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 5x IT Rack 20kW 4.b- SR2 Components View

Explanation of terms:

• FU Emergency Fan Control Unit

FDS Front Door Switch


RDS Rear Door Switch


FDL Front Door Lock Handle


• RDL Rear Door Lock Handle

• DC PS DC Power Supply

505 N. CLEVELAND AVE WESTERVILLE







"Vertiv™ SmartRow™ 2": 5x IT Rack 20kW

AVE WESTERVILLE OH 43081

PAGE DESCRIPTION:

5.b- One Line Diagram Thermal

	0	1 2	3	4 5 6	7	8 9
	VERTIV Supplie	ed Cable & Parts	list			
Δ	Device Designation Schematic / position	Device Function		Designation		SKU Number
	+PMC-MBC-A +PMC/9.b.4:A GXT5 20 kW MBC-A			MBC GXT5 20 kW 208 V 60 Hz 2 Phases 4U, (3) L14-30R, optinal 1x PD2 POD		VMBC-20KMVRT4U _
	+PMC-MBC-B +PMC/9.c.4:A	GXT5 20 kW MBC-B		MBC GXT5 20 kW 208 V 60 Hz 2 Phases 4U, (3) L14-30R, optinal 1x PD2 POD		VMBC-20KMVRT4U _
	+PMC-PDU1 +PMC/9.e.0:A	Emergency Fan Contro	n UDP le	rPDU, Switched Unit Level Monitoring EC, 30A, 208V, 4.9kW, Horizontal		VP53100
	+PMC-PMU +PMC/9.0:A	20kW PMC		PMC,MSR2-New designed PMC for NAM (SKU TBD) - 1P = GXT5 - 20kVA Rack (600w, HMI, SmartLock x2, THD x1, LED, FC, 4G Modem), qty: 1, RDU 50	01 (8COM card x1)	MSR2-NP2DS2G22
В	+PMC-POE Switch +PMC/9.h.1:C	POE Switch	F	POE Switch for Smart Aisle or Smart Row NAM Solutions		POESwitch24Port
	+PMC-RDU501 +PMC/9.f.0:A	RDU501 Controller	I	Liebert RDU501 Intelligent Infrastructure Management Solution		RDU501
	+PMC-RTS +PMC/9.d.1:A	Rack Transfer Switch		rPDU, Rack Transfer Switch Basic Upgradable, 30A, 208V, 4.9kW, Horizontal (1) NEMA L6-30R, 10ft / 3m power cords with L6-30P, Black Powder Coat.		VA1N3100
	+PMC-UPS-A +PMC/9.b.1:A	SX15 25 KW 5.5 X		UPS GXT5 20 kW 208 V 60 Hz 2 Phases 11U with integrated Batteries		GXT5-20KMVRT11UXLN
	+PMC-UPS-A-Network_card RDU101 +PMC/9.b.1:C		1	Network Card for UPS GXT5		RDU101
С	+PMC-UPS-B +PMC/9.c.1:A GXT5 20 kW UPS-B			UPS GXT5 20 kW 208 V 60 Hz 2 Phases 11U with integrated Batteries	GXT5-20KMVRT11UXLN	
	+PMC-UPS-B-Network_card +PMC/9.c.1:C	_		Network Card for UPS GXT5	RDU101	
	+Rack1-PDU1 +Rack1/10.1:A	Extender rPDU1		rPDU, Basic Standard, 60 A, 120/208 V, 10kVA, Horizontal (4) NEMA L14-30R, (2) NEMA L6-30R, Hardwired, Black Power Coat	VP0N6202	
	+Rack1-PDU1A +Rack1/10.a.2:A	PDU for Rack 1		rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, B	VP6N3010	
D	+Rack1-PDU1B +Rack1/10.a.2:B	PDU for Rack1		rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, B	VP6N3010	
	+Rack1-PDU2 +Rack1/10.1:C	Extender rPDU2		rPDU, Basic Standard, 60 A, 120/208 V, 10kVA, Horizontal (4) NEMA L14-30R, (2) NEMA L6-30R, Hardwired, Black Power Coat	VP0N6202	
	+Rack2-PDU2A +Rack2/11.2:A	PDU for Rack 2		rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, B	VP6N3010	
	+Rack2-PDU2B +Rack2/11.2:B	PDU for Rack2		rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, B	lack Powder Coat	VP6N3010
	+Rack3-PDU3A +Rack3/12.2:A	PDU for Rack 3		rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, B	VP6N3010	
Е	+Rack3-PDU3B +Rack3/12.2:B	PDU for Rack3		rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, B	VP6N3010	
	+Rack4-PDU4A PDU for Rack 4 +Rack4/13.2:A			rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, B	VP6N3010	
SHEET N	0. 10 / 33	DRAWN BY: Nilesh Patil	© 2020 VERTIV GROUP CORPORATION CO THIS DOCUMENT (AND THE INFORMATION	onfidential and proprietary, all rights reserved vertiv and the vertiv logo are trademarks or registered trademarks of vert In It contains) are the property of vertiv group corporation by accepting it into your possession, you agree that you will re	TIV GROUP CORPORATION DWG NO. SR2N	N05020FAA1
CHANGE		APPROVED BY:	ALL INFORMATION CONTAINED HEREIN DISPOSE OF SAME, DIRECTLY OR INDIF	N IN STRICTEST CONFIDENCE AND WILL NOT COPY, RETRAINANT, ILSE (EXCEPT SOLELY FOR THE BENEFIT OF VERTIV CROUP CORPORATION), SELL RECTLY, WITHOUT THE EVPRESS WRITTEN PERMISSION OF VERTUT GOUD CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV IMMEDIATELY UPON REQUEST.	GROUP CORPORATION DATE (LATEST REV.	
PAGE DI	SCRIPTION: 6- Part List Vertiv	Jakub Fencl Supplied	TITLE / DESCRIPTION:	"Vertiv™ SmartRow™ 2": 5x IT Rack 20kW	REVISION:	505 N. CLEVELAND AVE WESTERVILLE OH 43081

$\Box$	0	1 2	3	4	5	6	7	8	9	
	VERTIV Suppl	lied Cable & Parts	s list							
A	Device Designation Schematic / position	Device Function		Designation						
	+Rack4-PDU4B +Rack4/13.2:B	PDU for Rack4		rPDU, Monitored Outlet Level EC, 30A, 120/208V, 5.7kW, Vertical (24) Combination C13/C19, (12) NEMA 5-20R, 15ft power cord with L14-30P, Black Powder C			oat	VP6N3010		
	+Rack5-PDU5A +Rack5/14.2:A	PDU for Rack 5		rPDU, Monitored Outlet Level EC, 304 (24) Combination C13/C19, (12) NEM		h L14-30P, Black Powder C	oat	VP6N3010		
	+Rack5-PDU5B +Rack5/14.2:B			rPDU, Monitored Outlet Level EC, 30A (24) Combination C13/C19, (12) NEM		h L14-30P, Black Powder C	oat	VP6N3010		
	+Thermal-CR019-1 +Thermal/15.0:A	Thermal Indoor Unit		CRV Indoor unit 19kW 208V 3P/60Hz No reheat, no humidification	1			CR019RA1Y7-SR2		
В	+Thermal-CR019-2 +Thermal/16.0:A	Thermal Indoor Unit		CRV Indoor unit 19kW 208V 3P/60Hz No reheat, no humidification	1			CR019RA1Y7-SR2		
	+Thermal-Condenser1 +Thermal/15.6:D	Thermal Outdoor Ur	nit-1	Condenser 19kW - Outdoor unit 208\	/-3P/60Hz - outdoor ambient	110F		MCM040E1YD-SR2		
	+Thermal-Condenser2 +Thermal/16.6:D	Thermal Outdoor Ur	nit-2	Condenser 19kW - Outdoor unit 208\	/-3P/60Hz - outdoor ambient	110F		MCM040E1YD-SR2		
	+Thermal-W4 +Thermal/15.4:C	Teaming connection	_CR019-1/CR019-2	Unit to Unit communication (Teamwo	ork)			Factory Supplied		
С										
D										
Е										
SHEE	ET NO. 11 / 33	DRAWN BY: Nilesh Patil	THIS DOCUMENT (AND THE INFORMATION	CONFIDENTIAL AND PROPRIETARY. ALL RIGHTS RESERVED.VERTIV AND ON IT CONTAINS) ARE THE PROPERTY OF VERTIV GROUP CORPORATION	ON BY ACCEPTING IT INTO YOUR POSSESSION, YOU AC	TRADEMARKS OF VERTIV GROUP CORPORATION REE THAT YOU WILL KEEP THIS DOCUMENT AND	DWG NO. SR2N05020	FAA1		
CHAN	NGE NO.	APPROVED BY:	ALL INFORMATION CONTAINED HEREI DISPOSE OF SAME, DIRECTLY OR IND	IN IN STRICTEST <sup>*</sup> CONFIDENCE AND WILL NOT COPY, RETRANSMIT, US IRECTLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV O IMMEDIATELY UPC	E (EXCEPT SOLELY FOR THE BENEFIT OF VERTIV GROU GROUP CORPORATION, AND THIS DOCUMENT SHALL BE IN REQUEST.	RETURNED TO VERTIV GROUP CORPORATION	DATE (LATEST REV.)		<b>VERTIV</b> <sub>TM</sub>	
PAGE	E DESCRIPTION: 6.a- Part List Vert	Jakub Fencl iv Supplied	TITLE / DESCRIPTION:	"Vertiv™ SmartRow™ 2": 5x IT Ra	ick 20kW		B AVE	N. CLEVELAND WESTERVILLE OH 43081	<b>▼ L K I I V</b> ™	

	0	1 2	3 4	5 6	7		8	9		
	Customer Su	pplied Cable & Pa	rts list		·		·			
А	Device Designation Schematic / position	Designation	Description							
	+Thermal-WA1 +Thermal/15.3:D	Communications Cabl 2 Wires+Shield min. (		Com capic bot						
	+Thermal-WA2 +Thermal/16.3:D	Communications Cabl 2 Wires+Shield min. (		Com Cable	between CRV/C	ondenser				
	+Thermal-WB1 +Thermal/15.4:E	Heat Rejection Interlo 2 Wires min AWG 18	ock Wire CRV019 & CRV035/Condenser	Heat Rejec	tion Interlock W	ire CRV/Condenser				
	+Thermal-WB2 +Thermal/16.4:E	Heat Rejection Interlo 2 Wires min AWG 18	ock Wire CRV019 & CRV035/Condenser	Heat Rejec	tion Interlock W	ire CRV/Condenser				
В										
С										
D										
Е										
	ET NO. 12 / 33	DRAWN BY: Nilesh Patil	© 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETARY. ALL RIGHTS RESERVED.VERTIV AT THIS DOCUMENT (AND THE INFORMATION IT CONTAINS) ARE THE PROPERTY OF VERTIV GROUP CORPORAT ALL INFORMATION CONTAINED HEREIN IN STRICTEST CONFIDENCE AND WILL NOT COPY, ERTRANSHIT, IN DISPOSE OF SAME, DIRECTLY OR INDIRECTLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV	GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION.	RPORATION DWG NO. SR2I			/= D= 13.7		
CHAN	NGE NO.	APPROVED BY:  Jakub Fencl	TITLE / DESCRIPTION:	ON REQUEST.	BATE (BITEST NET			<b>VERTIV</b> <sub>M</sub>		
PAGE	E DESCRIPTION: 7- Part List Cus	tomer Supplied	"Vertiv™ SmartRow™ 2": 5x IT Ra	ack 20kW	REVISION: B	REVISION: SUS N. CLEVELAND				

Cable overview Cross-section Cable type **Function text Device tag** Conductors Length (m) (AWG) CRD Teaming Cable Teaming connection CR019-1/CR019-2 +Thermal-W4 5 1 +PMC-PMU-W104 1.7 Communication cable PMU to 4DI SPD communication network cable 1 +PMC-PMU-W105 1.8 PMU to RDU501 COM3 meter communication network cable 1 PMU to RDU501 D02 Control Red Light Cable +PMC-PMU\_LED\_Control-W102 1.8 1 +PMC-PMU LED Control-W103 PMU to RDU501 DO1 Strobe siren control cable 1 PMC to RDU501 COM1 intelligent door lock front door com. cable +PMC-W101 1 0.9 4DI to RDU501 Sensor2 SPD Communication Network Cable +PMC-W106 0.3 1 PMC to RDU501\_ COM1 intelligent door lock rear door com. cable +PMC-W107 0.9 1 RDU501 COM2 to HMI communication cable +PMC-W108 0.8 1 PMC to RDU501 to PMC cabinet THD communication cable +PMC-W109 1 0.7 FC to Switch communication cable +PMC-W114 0.8 1 3.5 PDU to Switch communication cable +Rack1-W115 1 3 PDU1A to PDU1B communication cable +Rack1-W116 1 3 PDU2A to PDU2B communication cable +Rack2-W116 1 PDU3A to PDU3B communication cable +Rack3-W116 1 3 3 PDU3B to PDU4A communication cable +Rack4-W116 1 3 +Rack5-W116 2 PDU4B to PDU5A communication cable 3.5 CRV019-1 to Switch communication cable +Thermal-W110 1 CRV019-2 to Switch communication cable +Thermal-W111 1 10 Smoke1 to CRV-Door microswitch cable +Thermal-W401 1 3.5 Emergency fan to FC PMC Emergency fan to FC controller cable +PMC-W229 3 18 1.5 Rack1 Emergency fan to FC controller cable +Rack1-W213 3 18 4.5 Rack2 Emergency fan to FC controller cable +Rack2-W213 3 18 4.5 5.5 Rack3 Emergency fan to FC controller cable +Rack3-W214 3 18 Rack4 Emergency fan to FC controller cable +Rack4-W214 3 18 5.5 Rack5 Emergency fan to FC controller cable +Rack5-W214 3 18 5.5 Front door light cascade PMC to Rack1 front door LED light power cable +PMC-PMU\_LED Control-W216 20 Please note: Always when "conductor" = 1, or "Cross-section" is empty, it represents a network/communication cable. © 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETARY, ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT SHELL SHE CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IN MEDICALLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IN MEDICALLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION TO THE CLATEST REV.) SHEET NO. DRAWN BY: 13 / 33 Nilesh Patil CHANGE NO. APPROVED BY Jakub Fencl TITLE / DESCRIPTION: REVISION: 505 N. CLEVELAND PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 5x IT Rack 20kW 8- Cable overview: =vRow+Thermal-W4 -AVE WESTERVILLE

=vRow+PMC-PMU\_LFD\_Control-W216


Cable overview Cross-section Cable type **Function text Device tag** Conductors Length (m) (AWG) Front door light cascade RACK1 to RACK2 front door LED light cascade cable +Rack1-W215 4 20 0.75 +Rack2-W216 20 0.75 RACK2 to RACK3 front door LED light cascade cable +Rack3-W215 20 0.75 RACK3 to RACK4 front door LED light cascade cable RACK4 to RACK5 front door LED light cascade cable +Rack4-W217 20 0.75 +PMC-PMU\_LED\_Control-W218 2 0.75 Front door microswitch cascade PMC to RACK1 front door microswitch cascade cable 20 RACK1 to RACK2 front door microswitch cascade cable +Rack2-W219 2 20 0.75 RACK2 to RACK3 front door microswitch cascade cable +Rack3-W218 2 20 0.75 +Rack4-W219 2 20 0.75 RACK3 to RACK4 front door microswitch cascade cable RACK4 to RACK5 front door microswitch cascade cable +Rack5-W220 2 20 0.75 Interconnection CRV/Condenser Communication CR019/Condenser1 +Thermal-WA1 2 20 Communication CR019/Condenser2 +Thermal-WA2 2 20 2 Heat Rejection Interlock\_Condenser1 +Thermal-WB1 18 Heat Rejection Interlock\_Condenser2 +Thermal-WB2 2 18 1.2 Power cable PMU to PMC rear door LED light power cable +PMC-PMU\_LED Control-W14 2 20 +PMC-PMU\_LED Control-W16 4 20 1.75 PMU to PMC front door LED light power cable PMU to PMC front door microswitch power cable +PMC-PMU LED Control-W18 2 20 1.25 PMU to PMC rear door microswitch power cable +PMC-PMU LED Control-W19 2 20 1.25 4 1.3 PMU to MBC-A power cable +PMC-W01 1 PMU to MBC-B power cable +PMC-W02 4 1 0.7 MBC-A to PMU power cable +PMC-W03 3 6 0.8 MBC-B to PMU power cable +PMC-W04 3 6 0.8 MBC-A to UPS-A power cable (UPS-A input) +PMC-W05 4 2 0.3 MBC-B to UPS-B power cable (UPS-B input) +PMC-W06 4 2 0.3 UPS-A to MBC-A power cable (UPS-A output) +PMC-W07 4 2 0.3 UPS-B to MBC-B power cable (UPS-B output) +PMC-W08 4 2 0.3 PMU to CRV019-1 power cable +PMC-W11 4 6 1.83 PMU to CRV019-2 power cable +PMC-W12 6 5 Please note: Always when "conductor" = 1, or "Cross-section" is empty, it represents a network/communication cable. © 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETARY, ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT SHELL SHE CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IN MEDICALLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IN MEDICALLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION TO THE CLATEST REV.) SHEET NO. DRAWN BY: 14 / 33 Nilesh Patil CHANGE NO. APPROVED BY Jakub Fencl TITLE / DESCRIPTION: REVISION: 505 N. CLEVELAND PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 5x IT Rack 20kW 8.a- Cable overview: =vRow+Rack1-W215 -AVE WESTERVILLE


Cable overview Cross-section Cable type **Function text Device tag** Conductors Length (m) (AWG) PMU to PMC intelligent door lock power cable +PMC-W13 2 22 1.1 Power cable +PMC-W15 2 22 2.2 PMU to HMI power cable PMU to Extender1 power cable +Rack1-W09 PMU to Extender2 power cable 4 +Rack1-W10 Rear door light cascade PMC to Rack1 rear door LED light power cable +PMC-PMU LED Control-W225 2 20 1 RACK1 to RACK2 rear door LED light cascade cable +Rack1-W224 4 20 0.75 RACK2 to RACK3 rear door LED light cascade cable +Rack2-W225 4 20 0.75 RACK3 to RACK4 rear door LED light cascade cable +Rack3-W224 4 20 0.75 RACK4 to RACK5 rear door LED light cascade cable +Rack4-W226 4 20 0.75 Rear door microswitch cascade PMC to RACK1 rear door microswitch cascade cable +PMC-PMU\_LED Control-W221 2 20 0.75 RACK1 to RACK2 rear door microswitch cascade cable +Rack2-W222 2 20 0.75 RACK2 to RACK3 rear door microswitch cascade cable +Rack3-W221 2 20 0.75 2 RACK3 to RACK4 rear door microswitch cascade cable +Rack4-W222 20 0.75 RACK4 to RACK5 rear door microswitch cascade cable +Rack5-W223 2 20 0.75 Smart door lock cascade +PMC-W201 2 22 0.85 PMC to RACK1 power cascade cables No.7 Lock front door to RDU501 COM3 communication cable +PMC-W205 1 +PMC-W206 No.7 Lock rear door to RDU501 COM4 communication cable 1 PMC to RACK1 communication cascade cables +PMC-W210 1 1 RACK1 to CRV1 power cascade cables +Rack1-W203 2 22 0.85 RACK1 to CR019-1 communication cascade cables +Rack1-W209 1 0.85 RACK2 to RACK3 power cascade cables +Rack2-W201 2 22 0.85 RACK2 to RACK3 communication cascade cables +Rack2-W210 1 0.85 RACK3 to CRV2 power cascade cables +Rack3-W203 2 22 0.85 22 RACK4 to RACK5 power cascade cables +Rack4-W201 2 0.85 RACK4 to RACK5 communication cascade cables +Rack4-W210 1 0.85 CRV1 to RACK2 power cascade cables +Thermal-W204 2 22 0.85 CR019-1 to RACK2 communication cascade cables +Thermal-W207 1 0.85 Please note: Always when "conductor" = 1, or "Cross-section" is empty, it represents a network/communication cable. © 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETARY, ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT SHELL SHE CONTAINS, ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IN MEDICALLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION IN MEDICALLY, WITHOUT THE EXPRESS WRITTEN PERMISSION OF VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION TO THE CLATEST REV.) SHEET NO. DRAWN BY: 15 / 33 Nilesh Patil CHANGE NO. APPROVED BY Jakub Fencl TITLE / DESCRIPTION: REVISION: 505 N. CLEVELAND PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 5x IT Rack 20kW 8.b- Cable overview: =vRow+PMC-W13 -AVE WESTERVILLE


=vRow+Thermal-W207


OH 43081


Cable overview Cross-section Cable type **Function text Device tag** Conductors Length (m) (AWG) THD cascading PMC to RACK1 Cascade Cable +PMC-W212 1 0.85 RACK1 to RACK2 Cascade Cable +Rack1-W212 1 0.85 RACK2 to RACK3 Cascade Cable +Rack2-W212 1 0.85 0.85 RACK3 to RACK4 Cascade Cable +Rack3-W211 1 RACK4 to RACK5 Cascade Cable +Rack4-W211 1.5 Water immersion to RDU501 Water immersion 1 to RDU501 communication cable +Thermal-W120 1 Water immersion 2 to RDU501 communication cable +Thermal-W121 1 4 Please note: Always when "conductor" = 1, or "Cross-section" is empty, it represents a network/communication cable. © 2020 VERTIV GROUP CORPORATION CONFIDENTIAL AND PROPRIETIARY, ALL RIGHTS RESERVED.VERTIV AND THE VERTIV LOGO ARE TRADEMARKS OR REGISTERED TRADEMARKS OF VERTIV GROUP CORPORATION THIS DOCUMENT AND THE INFORMATION IT CONTAINS) ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND AGREE THAT YOU WILL KEEP THIS DOCUMENT AND ALL INFORMATION IT CONTAINS ARE THE PROPRETY OF VERTIV GROUP CORPORATION, AND ALL INFORMATION IT SHICKETS CONTINUENCE AND ALL INFORMATION OF VERTIV GROUP CORPORATION, AND THIS DOCUMENT SHALL BE RETURNED TO VERTIV GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIVE GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIVE GROUP CORPORATION AND THIS DOCUMENT SHALL BE RETURNED TO VERTIVE GROUP CORPORATION AND THE VERTIVE GROUP CORPORATION AND THE VERTIVE GROUP CORPORATION AND THE VERTIVE GR DRAWN BY: SHEET NO. 16 / 33 Nilesh Patil CHANGE NO. APPROVED BY Jakub Fencl TITLE / DESCRIPTION: REVISION: 505 N. CLEVELAND PAGE DESCRIPTION: "Vertiv™ SmartRow™ 2": 5x IT Rack 20kW 8.c- Cable overview: =vRow+PMC-W212 -AVE WESTERVILLE =vRow+Thermal-W121












































































# **SCOPE OF WORK**

## **SmartRow2 Assembly**

## **SERVICE SUMMARY**

Feature	Detail
On-Site Service	Site trip(s) within the 48 contiguous states. Visit(s) to be scheduled by the customer between 7 am-5 pm, Monday-Friday (excluding weekends & national holidays).
Customer Support	Includes access to the Customer Resolution Center (1-800-543-2378) and the Vertiv Customer Services Network Online Internet portal for extent of product warranty.
Consolidation	The SmartRow2 includes numerous shippable units (typically pallets or boxes) that originate from multiple factories and suppliers. Vertiv consolidates these items into a single customer shipment and reduces the likelihood of shippable units being lost at the customer site. This benefits the customer by relieving the burden of keeping track of multiple partial shipments.
Inside Delivery	Vertiv Service will move the shippable units from the delivery truck to the Staging Area. Vertiv Services will unpackage the shippable units and remove/dispose of the packaging material so that it is ready for assembly. Vertiv will verify that all material on the sales order has been received.
Project Management	Included with Consolidation and Inside Delivery. Vertiv will assign a project manager for the project. The Project Manager will supervise the Consolidation and Inside Delivery Process and communicate hardware shipment schedules with the customer.
Assembly	SmartRow2 is assembled onsite by Vertiv factory-trained and authorized technicians equipped with Vertiv Proprietary tools and software. Vertiv CEs and Vertiv Partners are the only approved OEM service providers for Vertiv products. These technicians are supervised by a Site Manager who also gathers site-specific requirements like safety and work procedures
Factory Startup	Warranty inspection and startup validates the warranty and initializes the warranty coverage period

# **SERVICE PERFORMED**

## **Consolidated Shipment**

Shippable units may be available at time of order or built-to-order with a lead time. Vertiv safely stores these items in-warehouse until the customer is ready to receive the SmartRow2 in a single shipment

# **Inside Delivery**

Vertiv Services will deliver the shippable units from the delivery truck to the Staging Area. Vertiv Services will unpackage the shippable units and remove/dispose of the packaging material so that it is ready for assembly. Vertiv will verify that all material has been received.

Change order option:

There must be an appropriate loading dock with continuous, level floor from the dock to the staging area. If the shippable
units must be moved up/down stairs, the customer must provide a suitable elevator, or charges for special rigging will be
incurred. If the customer does not have an appropriate loading dock, nominal charges may/may-not apply for a lift-truck
delivery.



Scope of Work | Vertiv Commissioning

Rev: 08/30/2022

Page 3 of 3



## **Project Management**

Vertiv will assign a project manager and a site manager for the project.

The Project Manager will supervise the Consolidation and Inside Delivery Process and communicate schedules with the customer.

The Site Manager will supervise the assembly, startup, warranty inspection and turn over the SmartRow2 to the customer

## Site-Specific Requirements

All personnel will be available for up to two hours per week for Site Access, Safety Training and other site-specific requirements Change Order Option:

Vertiv can quote a price for additional man-hours if 2 hours per week is insufficient

### **Assembly**

There shall be continuous, level floor between the Staging Area and the Installation Location so that heavy items can be moved via casters/pallet jacks.

Change Order Option:

• If there is not continuous level floor, the customer must provide or pay for any necessary lift/rigging equipment.

## Vertiv PMC, including RDU501 SmartRow2 Controller/Display

Vertiv will position, level, and bay together the PMC as described in the submittal documents.

The customer is responsible for providing primary electrical power to the PMC.

Vertiv will program and configure the SmartRow2 RDU501 controller/display. This includes setting IP addresses so that the customer can monitor the system status remotely

Change Order Option:

 Vertiv will quote IP addressing of equipment on the customer network, but this would be done by other personnel and scheduled separately. This is outside the scope of SmartRow2 assembly.

### Vertiv IT Rack(s)

Vertiv will position, level, and bay together the Vertiv IT Racks as described in the submittal documents.

Vertiv will not populate racks with customer IT gear, including blanking panels, servers, shelves, etc.

The customer must define addressing conventions (1,2,3,4, right-to-left or left-to-right) prior to start of work.

### Cable Trays

Vertiv will install the SmartRow2 cable trays that are included with the SmartRow2 solution as described in the submittal documents

## Liebert® CRV's, Temperature Sensors, Modbus cables, and associated Plenums

Vertiv will position and level the Liebert® CRV and attach the associated plenums to provide cooling to the SmartRow2.

Vertiv will connect the necessary temperature sensors.

The customer is responsible for piping and primary power to the CRV along with connecting CANBus cable between the CRV and heat rejection. All specific requirements (such as piping traps and proper electrical grounding) for correct product installation are detailed in the product installation manual.

After the SmartRow2 is assembled and the Liebert® CRV is piped and powered by the customer in accordance with the product installation manual, Vertiv will perform a factory warranty inspection along with the rest of the SmartRow2

# Liebert® MC / CCD Condensers for Liebert® CRV's

VERTIV.

Scope of Work | Vertiv Commissioning

Avocent® Chloride® Liebert® NetSure™ Trellis™

Rev: 08/30/2022

Page 3 of 3

© 2022 Vertiv Group Corp. All rights reserved. Vertiv™ and the Vertiv logo are trademarks or registered trademarks of Vertiv Group Corp. All other names and logos referred to are trade names, trademarks or registered trademarks of their respective owners. While every precaution has been taken to ensure accuracy and completeness here, Vertiv Group Corp. assumes no responsibility, and disclaims all liability, for damages resulting from use of this information or for any errors or omissions. Specifications, rebates and other promotional offers are subject to change at Vertiv's sole discretion upon notice.



## **Project Management**

The customer is responsible for installing the associated heat rejection. This includes primary power, CANBus communication wire, piping, refrigerant charging, and all other tasks in the Installation Manual. Any/all penetration points in the walls/ceilings/floors for any wiring or piping are also the customer's responsibility.

## **Rack PDUs**

Vertiv will install and connect all rack PDUs (if applicable) including GXT5 power extensions (if applicable) as described in the submittal documents

## Liebert® GXT5 Single Phase UPS's

Vertiv will install and connect all Liebert® GXT5 UPS's and connect power within the PMC cabinet and output to the PDUs as described in the submittal documents.

Additionally, Vertiv will install ancillary equipment such as Maintenance bypass and PD2-103 cabling and connectors if not already preinstalled.

After the SmartRow2 is assembled and Primary Power to the SmartRow2 is provided by the customer, Vertiv will perform factory startup of all GXT5 equipment along with the rest of the SmartRow2

#### **Switch**

Vertiv will install and connect the switch within the PMC cabinet. as described in the submittal documents

### Firmware Updates

Vertiv will update firmware of any/all units to the current revision level. Shippable units are sourced globally and firmware evolves as products may be in stock with prior revisions

## Wiring

Vertiv will run all necessary wiring for power and communication between cabinets as part of assembly. This includes setting IP/DIP switch settings for proper communication between the device and the PMC

# Accessories

The SmartRow2 is available with lights, door locks/sensors, temperature sensors that Vertiv will connect and install.

Services associated with cameras are sold separately and out-of-scope for the SmartRow2 Assembly

### **RDU Monitor SmartRow2 mobile application**

Services associated with the RDU Monitor SmartRow2 mobile applications are quoted separately and out-of-scope for SmartRow2 assembly

## **ASSUMPTIONS AND CLARIFICATIONS**

- Vertiv start-up validates product warranty.
- Defects or damage resulting from installation not performed by Vertiv are not covered.
- Parts and Labor coverage is in accordance with Product Warranty. If a modified warranty is purchased, terms default to that specific package.
- Any customer site visit is limited to eight (8) hours per visit. Any time beyond forty (40) hours/wk or eight (8) hrs/day or additional Startup visits will be billed separately.



Scope of Work | Vertiv Commissioning

Avocent® Chloride® Liebert® NetSure™ Trellis™

Rev: 08/30/2022

Page 3 of 3

© 2022 Vertiv Group Corp. All rights reserved. Vertiv<sup>™</sup> and the Vertiv logo are trademarks or registered trademarks of Vertiv Group Corp. All other names and logos referred to are trade names, trademarks or registered trademarks of their respective owners. While every precaution has been taken to ensure accuracy and completeness here, Vertiv Group Corp. assumes no responsibility, and disclaims all liability, for damages resulting from use of this information or for any errors or omissions. Specifications, rebates and other promotional offers are subject to change at Vertiv's sole discretion upon notice.



- Expenses incurred due to delays that are beyond the control of Vertiv may be billed at cost.
- Startup visit must be scheduled confirmation of proper installation (if Vertiv not involved with installation).
- This pricing excludes any load bank testing. This can also be quoted separately if required.
- Pricing excludes activities associated with 3<sup>rd</sup> party commissioning
- Pricing excludes any type of circuit breaker NEMA testing. This can also be quoted separately if required.
- Customer/Installing contractor is responsible for providing elevated access as necessary.
- Any additional requests beyond the scope of this document will be billed separately by Vertiv.
- Vertiv will not perform physical changes to the site building (such as drilling holes, etc.)

### **CUSTOMER RESPONSIBILITIES**

In order to provide timely, accurate and thorough execution of the services described herein, Vertiv requests the following:

- Point of Contact: Provide an authorized point of contact(s), specific for the scope of work, for scheduling and coordination purposes.
- Scheduling: Make dates available for scheduling service. All visits must be requested 4 weeks in advance for assembly and 10
  days for startup/warranty-inspection of need by contacting the Vertiv Project Manager. Site must be available for 5 consecutive
  business days. Customer may choose to pay for premium time if weekend work is necessary.
- Site Access: Prior to time of scheduled work, provide site access including any customer required escort, security clearance, safety training and badging for Vertiv personnel.
- Equipment Access: Convenient access to the equipment covered by the Scope of Work. Prior to scheduled time of work, notify Vertiv personnel of any special requirements for equipment access including lifts, ladders, etc.
- Shutdown: Service may require shutdown of load to ensure electrical connection integrity.
- Notification: If for any reason the work cannot be performed during scheduled time, notify Vertiv personnel 24-hours prior to scheduled event.
- Provide Method of Procedure (MOP) requirements/ templates, and required review period(s)

# **TERMS AND CONDITIONS**

Subject to all Terms & Conditions as noted in the Vertiv Terms & Conditions or the terms of a Master Agreement between the parties, if any, shall apply.

